

HOT WORK PERMIT

This Hot Work Permit is required for any operation that involves open flames, or produces heat or sparks. This includes, but is not limited to, brazing, cutting, grinding, soldering, thawing pipe, torch-applied roofing and welding outside of designated hot work areas (Physical Plant Grounds, DePree Sculpure, Theatre Scene Shop, Transportation)

Instructions: Fill out this form in its entirely. Submit completed form to Occupational Health and Fire Safety Office.

POST THE APPROVED PERMIT DURING PERFOR	MANCE OF HOT WORK AND 30-MINUTE FIREWATCH
HOT WORK DESCRIPTION: Performed by: Hope Employee Contractor Date:	REQUIRED PRECAUTIONS CHECKLIST Available fire protection systems (e.g: sprinklers, hose streams and extinguishers are in service/operable with current inspection
Building and Floor: Name of Hot Worker:	tags. "Fire Watcher" is aware of nearest fire-pull Hot Work equipment is in good repair.
Name of Fire Watch: Company (if contractor):	Hope Maint Mgr or Project Manager (if work to be done by contractor) has completed lower left corner of permit. Requirements Within 35 ft. of Hot Work
MAINTENANCE / PROJECT MANAGER INSTRUCTIONS: Contractor Work: Jobsite supervisor or Hope Project Manager (PM); 1) Verifies the "Required Precautions Checklist" have been completed and checked off; 2) Complete required sections; 3) Returns completed permit to Occupational Health and Fire Safety Hope Employee Hot Work: Maintenance Manager; 1)Verifies the "Required Precautions Checklist" right have been taken and checked off; 2) Completes required section 3) Returns permit to Hope Occupational Health and Fire Safety	 Flammable liquids, dust, lint, and oil deposits removed. Explosive atmosphere in area eliminated. Floors swept clean. Combustible floors wet down; covered with damp sand, or fire-resistant sheets. Remove other combustibles where possible. Otherwise, protect with approved welding pads, blankets, curtain fire-resistive tarpaulins, or metal shields. All wall and floor openings covered. Approved fire-resistive welding pads, blankets, curtains, or fire tarpaulins installed under and around work.
VERIFICATION (Jobsite Mgr, Maint Mgr, or Project Mgr I verify that I have examined the Hot Work location above, the REQUIRED PRECAUTIONS CHECKLIST is complete, all associated precautions have been taken, that this completed permit will be posted until fire watch is complete, and I authorize this work to take place. Name (Print): Signature:	Hot Work on walls, ceilings, or roofs Construction is non-combustible and without combustible covering or insulation. Combustible material on other side of walls, ceilings or roof is moved away. Hot work on enclosed equipment Enclosed equipment cleaned of all combustible material. Containers purged of ignitable liquid/vapors Pressurized vessels and equipment removed from service,
PRIOR TO HOT WORK: HOT WORKER & FIRE WATCH VERIFICATION I verify that I have examined the Hot Work location (as well as adjacent areas to which sparks and heat might spread), the Checklist is complete, all associated precautions have been taken, and my supervisor has authorized this Hot Work. Signed (Hot Worker): I shall provide fire watch throughout the Hot Work and for 30	 isolated, and vented. Fire Watch/Hot Work Area Monitoring Fire watch will be provided during and for 30 minutes after work. (including any break activity). Fire watch is supplied with suitable extinguishers. Fire watch is trained in use of equipment and in sounding alarm Fire watch may be required in adjoining areas, above and below Monitor hot work area for 30 minutes after job is completed
minutes thereafter. Signed (Fire Watcher): Work Started: AM/PM	FOLLOWING HOT WORK: FIRE WATCH - FINAL INSPECTION Following the Hot Work, I or my Hope contact notified Campus Safety to re-activate any smoke/fire detectors that
HOPE MAINT MGR OR PROJECT MANAGER: Name: Campus Safety was notified of the hot work to be performed, and has deactivated any smoke/fire detectors in close proximity Signed:	<pre>were de-activated. I then monitored the Hot Work area for 30 minutes (<u>with permit posted</u>), and hereby verify it to be fire safe.</pre> Signed (Fire Watcher):

**Electronic signatures will not be accepted, must be hand-written

Approved permit (signed below) must be posted and returned to Occupational Health and Fire Safety Office (Anna Kroening) upon completion of work.

Approval (Maint Mgr, PM, Safety Mgr) _____ Date Permit Expires: ____ Time Permit Expires: ____